TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	I/P and asphalting in main and cross roads in wards —Shreeday-et-others roads in ward-13 in B.B.M.P.	
2	Estimate Cost	50.00 Lakhs	
3	Work Code	013-16-000053	
4	Job Code	—o— " —	
5	A.S No.	EE(PH)AS/08/16-17	
6	T.S No	CE/D2/TS/04/16-17	
7	Work Order/Agreement No	125/16-17	
8	Tender Premium	4,51,718/-	
9	Stipulated Time for completion of Work	90 days.	
10	Targeted Monthly progress	—	
11	Progrees Achived Till date	—	
12	Reasons for Delay	due to water supply and sanitise pipe line work	
13	Time Extension Requested	— YES —	
14	Assistant Executive Engineer's Recommendation	— YES —	
15	Executive Engineer's Recommendation	— YES —	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation	Time YES Deviation as per Rules	
18	Time Extension Granted	200 days; 154 days	
19	Conditions imposed if any		

Asst, Engineer,
Ward no. 13

Asst, Executive Engineer,
Sub Division

Executive Engineer
EXECUTIVE ENGINEER
Dasarahalli Division.
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

Scanned by CamScanner